

# Project Dossier

Programme Name	Access and Recreation
Programme ID	S&P001
Programme Sponsor	
Programme Manager	Rob Allison
Period	1 April 2018 to present

**Key**

Green	project in progress
Blue	pipeline
Orange	closed down
Yellow	Queries
Red	No longer progressing following investigation

Project title	Status	Delivery	Phase 1 Initiation				Approval to proceed	Next Action (+RAG on progress/risks)	project mana	Phase 2 Delivery				
			Project Brief	Business Case	PID	Feasibility				Design and C	Funding	Construction	Monitoring	
Keswick to Threlkeld extension (PR0127)	green	Delivering	approved	not required (Borderlands OBC)	approved (Borderlands bid)	Yes	Progress land acquisition for Section 1. Finalise designs for phase 1 planning application. Progress designs for section 2 and landowner recently re-engaged. Planning application submission next milestone. On track for Dec 2026 completion.	Sharon Hodgson	ongoing			Borderlands after feasibility complete		
Get Out There - Promote (PR0075)	green	Delivering	not required	not required	not required	yes	24/25 actions agreed and are being progressed against each theme	Emma Moody	complete	in progress	SVMG			
Wellbank, Bootle, Section 106	blue	2024/25/26	required	required	required	no	Led by Cumberland Council and Parish Council. Ensure parties are talking to scope route. To scope off road route as back-up in case on road route isn't deliverable Proposed that PC persue the on highway option as favoured option. Secure extension of S106 agreement Listed as potential Local Transport Fund opportuntiy to Unitary Authorities	Steve Tatlock			106/FiPL?			
Thirlmere West Shore Cycleway	blue	2025/26	Borderlands Bid - not required, not leading	Borderlands Bid - not required, not leading	Borderlands Bid - not required, not leading	no	Awaiting news of Borderlands Funding decision.Cumberland will be lead delivery partner	Emma Moody						
Grasmere to Dunmail Raise	blue	2025/26	Borderlands Bid - not required, not leading	Borderlands Bid - not required, not leading	Borderlands Bid - not required, not leading	no	Awaiting news of Borderlands Funding decision. W&F will be lead delivery partner	Emma Moody						
National Trail Establishment Wainwrights Coast to Coast Path (PR0132)	green	Delivering	approved	approved	approved	Yes	Continue to progress legal orders at Nannycatch, Naddle and Shap. Progress Design, Specification, Tendering and Procurement of practical works to be delivered in 25/26. Practical works at Honister and Shap and signage installation.	Jo Willmot	complete	In progress	Received for 23/34	In progress		
Ennerdale to Cleator Moor Off Road Cycle Route	blue	2024/25	not leading - not required	not leading - not required	not leading - not required	yes	Action lies with Cumberland Council, LDNPA reviewed and commented on initial designs. Consider as part of Valley Travel Plan for Ennerdale if not progressed before.	Emma Moody	in progress led	in progress by CC	CBC will lead on funding applications			
Defra Access Fund (PR0124)	green	Delivering	Yes	Not required	Not required	Yes	3 of 4 bridge and gate replacements completed. Video and route information content has been completed. Working with WAF regarding the need for bridge parapets and their design.	Matt Croney	complete	complete	Year 3 funding confirmed. Delivering from April 2024	In progress		
Ullswater intergrated transport plan	green	Delivering	not required	not required	not required	N/A	Works have been delivered for 2024 season. Officers continue to engage with SITU	Emma Moody	ongoing					
Wasdale intergrated transport plan (PR0149)	green	Delivering	required	required	required	Yes	Have received community feedback from citizen panel. Traffic movements data has been collected and car parking locations and capacity has been mapped. Visitor surveys and survey of shuttle bus users completed. Further discussions with local community regarding aspirations and developing solutions to reduce traffic have commenced and Area Action Plan been agreed with Community and Partners.	Emma Moody	ongoing					
Rusland Boardwalk	green	2024/25	yes	required	required	yes	Prepare FiPL application for funding. Phase 2 has been spec'd and costed.	Sara Spicer						
Benches for Access for All	green	Delivering	not required - Defra Access Fund delivery	not required - Defra Access Fund delivery	not required - Defra Access Fund delivery	N/A	Identify locations and install. Some will be installed in 25/26.	Matt Croney	N/A		Received			
FiPL Access Projects	green	2024/25	not required - FiPL projects	not required - FiPL projects	not required - FiPL projects	yes	Progress via FiPL. Not reported to this Prog Board. Funding secured via FiPL access fund round 1,2&3. Delivery of access improvements	Suzu Hankin/ Sara Spicer	complete for round 1,2 &3	complete for round 1,2 &3	-£100,000 secured in round 1, 2 &3	Ongoing for round 1,2 &3 projects		

Active Travel Lake District (PR0157)	green	2024/25	yes	TBC	TBC	yes	Consultants delivering these projects. Long list options appraisal for Wasdale and Keswick Junction completed. Detailed design work being completed. Network map draft has been prepared and is being reviewed	Emma Moody	ongoing					
Westmorland and Fureness Walking Route	green	2024/25	not required	not required	not required	N/A	Ranger to attend project meetings. Being led by W&F Council.	Steve Tatlock						
Cumbria SW Coastal Trail (Millom- Ravenglass)	green	2024/25	not required	not required	not required	N/A	Ranger to attend future project meetings	Steve Tatlock						