

Project Dossier

Key

Green	project in progress
Blue	pipeline
Orange	closed down
Yellow	Queries
Red	No longer progressing following investigation

Programme Name	Access and Recreation
Programme ID	S&P001
Programme Sponsor	
Programme Manager	Rob Allison
Period	1 April 2018 to present

Project title	Status	Delivery	Phase 1 Initiation			Approval to proceed	Next Action (+RAG on progress/risks)	Phase 2 Delivery					
			Project Brief	Business Case	PID			project manager	Feasibility	Design and C	Funding	Construction	Monitoring
Bassenthwaite Trail	blue		approved	required	required	no	If funding opportunity arises then need to re-review Phase 1 initiation documentation. Listed as potential Local Transport Fund opportunity to Unitary	Emma Moody	complete	some design work	Not secured		
Round Derwentwater Multi User Trail (Derwentwater cycleway) (PR0027)	blue		approved	approved	required	No	If funding opportunity arises then need to re-review Phase 1 initiation documentation. Listed as potential Local Transport Fund opportunity to Unitary Authorities	Carl Bradford	paused	paused	Not secured. Project stopped, will require new initiation documents.		
Southern Node River Bridge (PR0039)	blue		not required	required	required	no	If funding opportunity arises then need to re-review Phase 1 initiation documentation. Listed as potential Local Transport Fund opportunity to Unitary Authorities	Sara Spicer					
Thirlmere North to Keswick (PR0015)	blue		required	required	required	no	Project initiation documentation to prepare in order to progress. St John's in the Vale Cycle Route is likely to be an alternative. On hold pending delivery of Borderlands Projects Grasmere - Dunmail and Thirlmere route.	Emma Moody					
Viking Way Extension (PR0061)	blue		required	required	required	No	Explore opportunity as part of Wasdale Valley Travel Plan RE Cycling opportunities. Follow up with NT to understand progress with tenant agreement and ensure it is built into any new lease. Listed as potential Local Transport Fund opportunity to Unitary Authorities	Emma Moody	in progress				
Borrowdale and Seathwaite Valley Travel Plan	blue		required	required	required	No	Explore opportunity with National Trust when Wasdale Valley Travel Plan complete. Project Brief Required Next. NT might lead? Borrowdale valley travel plan identified in Business Plan	Emma Moody	in progress				
Ennerdale - Car free valley (Valley Travel Plan?)	blue		required	required	required	no	Need to define what the project may be. Project brief required. Is it a Valley Travel Plan in the future?	Emma Moody	in progress				
Keswick to Threlkeld extension (PR0127)	green	Delivering	approved	not required (Borderlands OBC)	approved (Borderlands bid)	Yes	Complete acquisition of land at Section 1. Design and Surveys for planning application are to be reviewed ahead of final issue in May 25.	Sharon Hodgson	ongoing	ongoing	Borderlands after feasibility complete		
Get Out There - Promote (PR0075)	green	Delivering	not required	not required	not required	yes	Need to review what specific activity needed in 2025/26	Emma Moody	complete	in progress	SVMG		
Wellbank, Bootle, Section 106	blue	2024/25/26	required	required	required	no	Led by Cumberland Council and Parish Council. Ensure parties are talking to scope route. To scope off road route as back-up in case on road route isn't deliverable Proposed that PC pursue the on highway option as favoured option. Secure extension of S106 agreement Listed as potential Local Transport Fund opportunity to Unitary Authorities	Steve Tatlock			106/FiPL?		
Thirlmere West Shore Cycleway	blue	2025/26	Borderlands Bid - not required, not leading	Borderlands Bid - not required, not leading	Borderlands Bid - not required, not leading	no	Awaiting news of Borderlands Funding decision. Cumberland will be lead delivery partner	Emma Moody					
Grasmere to Dunmail Raise	blue	2025/26	Borderlands Bid - not required, not leading	Borderlands Bid - not required, not leading	Borderlands Bid - not required, not leading	no	Awaiting news of Borderlands Funding decision. W&F will be lead delivery partner	Emma Moody					
Southern Windermere Trail Phase 3	blue		required	required	required	no	Project brief required - is this a priority to progress? What are timescales? Do we need to explore at future programme board? Will form part of pipeline review discussions.	Sharon Hodgson					

National Trail Establishment Wainwrights Coast to Coast Path (PR0132)	green	Delivering	approved	approved	approved	Yes	Continue to progress legal orders at Nannycatch, Naddle and Shap. Progress Design, Specification, Tendering and Procurement of practical works to be delivered in 25/26. Practical works at Honister and Shap and signage installation.	Jo Willmot	complete	In progress	Received for 23/34	In progress	
Ennerdale to Cleator Moor Off Road Cycle Route	blue		not leading - not required	not leading - not required	not leading - not required	yes	Action lies with Cumberland Council, LDNPA reviewed and commented on initial designs. Consider as part of Valley Travel Plan for Ennerdale if not progressed before.	Emma Moody	in progress led	in progress by CC	CBC will lead on funding applications		
Defra Access Fund (PR0124)	green	Delivering	Yes	Not required	Not required	Yes	Works and spend complete by end of financial year. To close project down.	Matt Croney	complete	complete	Year 3 funding confirmed. Delivering from April 2024	Complete	
Develop plans for Active Travel Hubs	blue		required	required	required	no	Scoping work needed, where we would focus on. Explore what could be delivered and how to promote.	Emma Moody					
Ullswater intergrated transport plan	green	Delivering	not required	not required	not required	N/A	Works have been delivered for 2024 season. Officers continue to engage with SITU	Emma Moody	ongoing				
Wasdale intergrated transport plan (PR0149)	green	Delivering	required	required	required	Yes	Continuing to work with community group to agree long term vision. AAP actions for Wasdale are being delivered including Wasdale Shuttle, Signage.	Emma Moody	ongoing				
Rusland Boardwalk	green	Delivering	yes	required	required	yes	Prepare FiPL application for funding. Phase 2 has been spec'd and costed.	Sara Spicer					
Benches for Access for All	green	Delivering	not required - Defra Access Fund delivery	not required - Defra Access Fund delivery	not required - Defra Access Fund delivery	N/A	Locations identified and being programmed into work plan. Engaging with Partners and Town/Parish councils RE installation of final 7 unallocated benches.	Matt Croney	N/A		Received		
FiPL Access Projects	green	Delivering	not required - FiPL projects	not required - FiPL projects	not required - FiPL projects	yes	Progress via FiPL. Not reported to this Prog Board. 2024/25 spend complete	Suzy Hankin/ Sara Spicer	complete for round 1,2 &3	complete for round 1,2 &3	~£100,000 secured in round 1, 2 &3	complete	
Active Travel Lake District (PR0157)	green	Delivering	yes	TBC	TBC	yes	Works complete. Project to closeout.	Emma Moody	ongoing			complete	
Westmorland and Fureness Walking Route	green	2025/26	not required	not required	not required	N/A	Ranger to attend project meetings. Being led by W&F Council.	Steve Tatlock					
Cumbria SW Coastal Trail (Millom- Ravenglass)	green	2025/26	not required	not required	not required	N/A	Ranger to attend future project meetings	Steve Tatlock					
Keswick to Threlkeld bridge repairs	blue	2025/26	yes	0	0	N/A	ARPB to review Project Brief	Martin Lord					